

SEWER PROJECTS STATUS UPDATE

Status Report as of 1/31/06

S. Main / Ballardvale Area Sewer. (Art. 31, 1998, Design, Approp. \$2,000,000 & Art.41, 1999, Construction, Approp. \$22,500,000)

Contract no. 3 area (South Main St. Area)

- Hookups allowed as of July 15.
- The Town installed the leveling course of pavement and Mass Highway will complete final paving as part of their regular annual program.

Contract no. 4 area

- Bids were opened on January 27th and the contract was awarded to Baltazar Contractors in the amount of \$3,896,535.
- Construction started in April and the contractor has completed all main line pipe work within paved streets. The contractor will work during the winter as weather permits to install pipe within the easement (cross country) areas.
- During January the contractor did not work due to warm wet weather. Freezing weather was needed to complete pipe installation in the last two of the cross-country routes to minimize wetland impacts. 1124 feet of mainline pipe remain to be installed out of a total of 23,100.
- Financial Status Report follows on Page 4.

Rogers Brook Area Sewer. (Art. 34, 1998, Design, Approp. \$ 500,000 & Art.42, 1999, Construction, approp. \$4,300,000) Project design 100% complete.
Restoration work and final paving is completed.